

**UPDATE FROM SEIC ON EDWIN ROAD**  
**Steve Watry and Kay Galligan – Co-Chairs**  
*December 2008*

At the last meeting of the HOA #2 Board of Directors, the Operations Manager, Tim Fudge, reported that work had begun on “under grounding” the utilities required prior to the construction of Edwin Road. At the mutual request of Bill Einecker (HOA #2 Board President and SEIC member) and Mr. Joe Ortiz (District #1 Project Engineer for Pinal County), the Public Works reported that on November 14th an agreement had been executed by the necessary parties, including the required payment.

As a result, Trico is currently scheduling construction of the retaining walls and relocates. This work activity is estimated to begin in approximately three to four weeks and will take approximately eight to ten weeks to complete. Currently, Trico’s underground and pole relocates will be parallel with the retaining wall’s construction. Roadway construction is therefore estimated to begin in approximately six to eight weeks after the construction of the retaining wall has begun. What does all of this mean? Mr. Ortiz is estimating that Edwin Road may be open within three to four months! We’ll keep you posted.